



STATE OF NORTH CAROLINA
DEPARTMENT OF TRANSPORTATION


MICHAEL F. EASLEY
GOVERNOR

LYNDO TIPPETT
SECRETARY

April 25, 2007

Memorandum

To: James A. Smailes, PE
Federal Railroad Administration

From: Paul Worley, CPM 
Director - Engineering & Safety

Subject: *Quarterly Report #37 – Ending December 31, 2006*, North Carolina
Federal Grant Report; Sealed Corridor and Various Projects: TIP Project
No. P-3419; Next Generation High Speed Rail Grant

The North Carolina Department of Transportation has completed the following tasks under Federal Railroad Administration grants awarded for use on the Sealed Corridor and related projects in North Carolina (all involve Norfolk Southern Railway, unless otherwise noted):

- **Projects in Design Phase:**
 - Four-quadrant gate system with Signal Preemption at Ragsdale Road (Crossing No. 722 354N) in Jamestown. Design has been completed and the project is now in the agreement phase. No change since last report.
 - Four-quadrant gate system with Signal Preemption at Hoskins Street (Crossing No. 722 351T) in High Point. Preparing to authorize for construction.
 - Four-quadrant gate system upgrade with Signal Preemption at Driver Street (Crossing No. 630 471D) in Durham. Engineering plans received and in review.
 - Caldwell Road (Crossing No. 715 332W) – Project has moved to the r/w acquisition phase. No parcels have been obtained yet.
 - Back Creek Church Road (SR 2827), (Crossing No. 715 339U), Charlotte – R/W acquisition in progress by the Division 10 R/W staff. A tentative resolution on access to Back Creek ARP Church has been reached. Gannett Fleming will revise plans accordingly. Plans were sent to the Utilities Branch on November 20th.
 - McLean Road (Crossing No. 715 343J) – Plans are being reviewed by Gannett Fleming and the District Engineer. Division r/w staff to acquire necessary r/w. Gannett Fleming met with NCRP to review the project plans on November 14th, 2006. NCRP staff voiced no objections to the project and forwarded plans to their consultant for review and comment.

- Newell-Hickory Grove Road (Crossing No. 715 348T) Charlotte – Gannett Fleming met with NCRP on November 14th to review request for a parallel encroachment

MAILING ADDRESS:
RAIL DIVISION
ENGINEERING & SAFETY BRANCH
1556 MSC
RALEIGH NC 27699-1556

TELEPHONE: 919-715-8803
FAX: 919-715-8804

WEBSITE: www.bytrain.org

LOCATION:
CAPITAL YARD
862 CAPITAL BOULEVARD
RALEIGH, NC 27603

agreement. NCR staff voiced no objections to the project and forwarded plans to their consultant for review and comment.

- Rocky River Road (SR 2828), (Crossing 715 346E) Charlotte – District Engineer closing crossing with a temporary turnaround as soon as Norfolk Southern posts the crossing for closure.
- **Anticipated Crossing Closures:**
 - Sugar Creek Road (Crossing No. 715 352H) in Charlotte – This project is being abandoned based upon the City of Charlotte's decision not to close the grade crossing at Craighead Road (Crossing No. 715 355D).
 - Proposed Grade Separation of Sugar Creek Road (Crossing No. 715 352H) in Charlotte – The latest Federal Transportation Bill included an earmark of \$2.4M for construction of a grade separation project at this location. NCR has set aside \$10M in their Capital Program for the project. Norfolk Southern has indicated that they will pay 5% of the project costs. Support for the project from the Mecklenburg-Union MPO is pending. A decision by the City to support the project is still pending. The project is included in the 2007-2012 draft State Transportation Improvement Projects for Division 10.
 - Design is currently underway for improvements recommended in the High Point TSS. These projects will facilitate the closure of Grimes Street (Crossing No. 722 337T) and Taylor Avenue (Crossing No. 722 335J).
 - Powell Drive (SR 1342), (Crossing No. 630 650U), West Raleigh – Project on hold due to pending TTA Regional Rail project and the lack of a schedule or funding for the Blue Ridge Road grade separation.
 - Reedy Creek Road (SR 1650), (Crossing No. 630 662N) – The crossing was approved for closure at the September Board of Transportation meeting. The department is currently negotiating a closure agreement.
 - NCDOT (Division of Highways and Rail Division) is discussing options for a permanent crossing closure at Church Street (SR 1980) (Crossing No. 734 748M) in Durham. The Department has contracted with a private engineering firm for planning and design services.
- **Private Crossing Safety Initiative (PCSI):**
 - **Crossing Closures**
 - An agreement is being developed between the North Carolina Department of Transportation, Norfolk Southern Railway Company and Thomas & Howard Company. Thomas & Howard Company will be responsible for preliminary engineering, donation of necessary right-of-way, contract administration and construction for an alternative access road to Maxfield Road (SR 3025), near Greensboro, to facilitate the permanent at-grade crossing closure of the Thomas & Howard private crossing (Crossing No. 722 963P).
 - Ethel Lane (Crossing No. 724 377C) and Jukebox Road (Crossing No. 724 378J) Division r/w staff reports that 10 of 12 property owners have refused to donate. A request was sent to the Area Appraiser on November 30th for an estimate of cost to acquire the r/w.
 - NCDOT met with the landowner and representative from Raleigh Paving Company and Contec concerning the Recreational Ventures crossing (Crossing No. 630 652H). Raleigh Paving had approached the Contec Corporation (which owns the property behind Raleigh Paving) requesting that they be allowed an easement across Contec's property to construct an alternative driveway access. This alternative driveway access will facilitate the closure of the private crossing.

- NCDOT will continue to work with both parties involved to help advance this safety project.
- Gladys Doster property (Crossing No. 715 329N) – Gannett Fleming is continuing to work with the property owner on alternative access across the property of Harrisburg Elementary School.
 - PSNC Gas Company crossing (Crossing No. 630 659F) – Funding commitments have been stated and an agreement between involved parties is being drafted.
 - Rail Safety Consultants has been assigned the task of investigating the feasibility of closing the crossing near Rocky Ridge (NS-access, MP-358.1) and is working with NS.
- **Gates & Locks**
 - Agreements with NCR, NS and property owners to cover installation and maintenance of locked/gated locations are being drafted.
 - **Rail View:**
 - NCDOT is working to obtain speed indication from the system and working with Amtrak to develop a speed table conversion. Once completed, NCDOT will work with SAIC to develop the necessary software patch for the Rail View System.
 - **Clayton Pedestrian Grade Separation:**
 - NCDOT has completed renderings of the proposed pedestrian grade separation and has developed a scope of services for the Public Involvement Program. NCDOT has selected a consulting engineering firm to move forward with the design of the planned improvements. A planning team has also been selected to handle the public involvement process.
 - **Slope Stabilization Project:**
 - An engineering evaluation has been completed. The results of the study determined that it was not feasible to construct a soil nail wall. A final report is currently being prepared for submittal to FRA to close out this project.

Nancy Horne will be handling these quarterly reports. If there are any questions concerning this report, please contact her at (919) 715-3686 or nhorne@dot.state.nc.us and she will coordinate with the specific project engineer.

cc: Roberto Canales, PE, NCDOT
Patrick B. Simmons, NCDOT
Dorene Creech, NCDOT
Brad Hibbs, FHWA
Tom Drake, FRA
Bill Barringer, NS
Adam Mastrangelo, NS
Rick Ray, NS
Shelby Stevenson, CSXT

James A. Smailes, PE

Page 4

bcc: Arthur Petteway, PE, NCDOT

A. R. Thomas, PE

Jason Field, PE, NCDOT

Nancy Horne, PE, NCDOT

Ellen Holding, NCDOT

(Note to Ellen Holding: Please include this report on the Sealed Corridor web site)

(Note to Dorene Creech: Please submit a copy of this progress report to Mr. Smailes with the appropriate financial reports as soon as possible)